

Special Educational Needs and Disabilities

The following table details works completed, underway or proposed for Specialist provision:

| SEND WORKS COMPLETED ACADEMIC YEAR 2023/ 24 & PLANNED FOR ACADEMIC YEAR 2024 / 2025 WITH VALUES | | | | | | |
|--|---|--|----------------------------------|--|--|---|
| SITE | DESCRIPTION OF WORKS | WORKS VALUE (In total) £000`s | YEAR 2023/2024 £000`s | YEAR PLANNED / CONTINUED 2024/2025 £000`s | YEAR PLANNED / CONTINUED 2025/2026 £000`s | COMMENTS |
| Addington Valley | New Build SEN | 20 | 20 | 0 | 0 | Completed with 20k to spend on BMS system 2023 - 2024 |
| Addington Valley | New Build SEN Extension | 2500 | 200 | 1800 | 500 | increase size of all teaching areas and facilities expected near double in size |
| Broadmead | Waddon centre replacement building for pathways provision | 3000 | 200 | 1800 | 1000 | New Build unit Broadmead playing fields |
| Monks Orchard | New SEN Wing to Monks Orchard Academy | 625 | 500 | 125 | 0 | Majority complete 2023 - 2024 |

| | | | | | | |
|--------------------|--|-----|-----|-----|---|---|
| | | | | | | |
| St Nicholas | SEN Reconfiguration works | 260 | 260 | 0 | 0 | Completion year 2023 - 2024 |
| The Crescent | SEN Classroom creation | 125 | 125 | 0 | 0 | Completion year 2023 - 2024 |
| The Priory | SEN Safeguarding works projects | 180 | 180 | 0 | 0 | Completion year 2023 - 2024 |
| The Priory | SEN major maintenance works | 350 | 350 | 0 | 0 | Completion year 2023 - 2024 |
| The Priory | SEN School Fire safety and H & S projects | 180 | 180 | 0 | 0 | Ongoing and partially completed within year 2023 – 2024 TBC |
| The Priory | SEN School Classrooms addition and reconfiguration | 460 | 0 | 460 | 0 | TBC dates and firm costs |
| Selhurst Nursery | Sensory room and small enclosed garden | 25 | 0 | 25 | 0 | TBC dates and costs |
| Crossfield Nursery | Sensory room and small enclosed garden | 25 | 0 | 25 | 0 | TBC dates and costs |

| | | | | | | |
|--------------------------|--|------|-----|-----|-----|--|
| Red Gates Primary School | Remodelling of SEN Big playground - 10 areas | 285 | 285 | 0 | 0 | Completion year 2023 - 2024 |
| Red Gates Primary School | Phased roof replacement | 1000 | 100 | 500 | 400 | Phased works 2023 - 2025 |
| Red Gates Primary School | Modular / perm expansion | 400 | 100 | 300 | 0 | Completion years 2023-2024/5 |
| Red Gates Primary School | Fuschia class rebuild | 70 | 70 | 0 | 0 | Completion year 2023 - 2024 |
| Croydon College | SEN provision new classes | 180 | 9 | 171 | 0 | Delayed due to OFSTED start again April 2024 |
| Woodlands Family Hub | Reconfiguration areas | 65 | 65 | 0 | 0 | To complete 2023 - 2024 |
| St Giles | Additional places | 20 | 0 | 20 | 0 | TBC |
| Norbury Manor | SEN Acoustic places | 25 | 0 | 25 | 0 | TBC |