

Special Educational Needs and Disabilities

The following table details works completed, underway or proposed for Specialist provision:

SEND WORKS COMPLETED ACADEMIC YEAR 2023/ 24 & PLANNED FOR ACADEMIC YEAR 2024 / 2025 WITH VALUES						
SITE	DESCRIPTION OF WORKS	WORKS VALUE (In total) £000`s	YEAR 2023/2024 £000`s	YEAR PLANNED / CONTINUED 2024/2025 £000`s	YEAR PLANNED / CONTINUED 2025/2026 £000`s	COMMENTS
Addington Valley	New Build SEN	20	20	0	0	Completed with 20k to spend on BMS system 2023 - 2024
Addington Valley	New Build SEN Extension	2500	200	1800	500	increase size of all teaching areas and facilities expected near double in size
Broadmead	Waddon centre replacement building for pathways provision	3000	200	1800	1000	New Build unit Broadmead playing fields
Monks Orchard	New SEN Wing to Monks Orchard Academy	625	500	125	0	Majority complete 2023 - 2024

St Nicholas	SEN Reconfiguration works	260	260	0	0	Completion year 2023 - 2024
The Crescent	SEN Classroom creation	125	125	0	0	Completion year 2023 - 2024
The Priory	SEN Safeguarding works projects	180	180	0	0	Completion year 2023 - 2024
The Priory	SEN major maintenance works	350	350	0	0	Completion year 2023 - 2024
The Priory	SEN School Fire safety and H & S projects	180	180	0	0	Ongoing and partially completed within year 2023 – 2024 TBC
The Priory	SEN School Classrooms addition and reconfiguration	460	0	460	0	TBC dates and firm costs
Selhurst Nursery	Sensory room and small enclosed garden	25	0	25	0	TBC dates and costs
Crossfield Nursery	Sensory room and small enclosed garden	25	0	25	0	TBC dates and costs

Red Gates Primary School	Remodelling of SEN Big playground - 10 areas	285	285	0	0	Completion year 2023 - 2024
Red Gates Primary School	Phased roof replacement	1000	100	500	400	Phased works 2023 - 2025
Red Gates Primary School	Modular / perm expansion	400	100	300	0	Completion years 2023-2024/5
Red Gates Primary School	Fuschia class rebuild	70	70	0	0	Completion year 2023 - 2024
Croydon College	SEN provision new classes	180	9	171	0	Delayed due to OFSTED start again April 2024
Woodlands Family Hub	Reconfiguration areas	65	65	0	0	To complete 2023 - 2024
St Giles	Additional places	20	0	20	0	TBC
Norbury Manor	SEN Acoustic places	25	0	25	0	TBC